

Gloucester High School Renovation and Contingency Fund Update

March 18, 2025

Change Orders:		
#1	129,527.41	Water heaters & restroom trailer
#2	105,559.98	Sanitary sewer replacement
#3	114,666.03	Moving furniture & canopies at modular units
#4	599,602.74	Terrazzo flooring of entire main corridors
#5	132,917.35	Ceramic tile in corridors
#6	41,262.53	Misc. electrical upgrades
#7	403,106.51	Kitchen plumbing revisions, steel revisions, & electrical revisions
#8	147,907.89	Tapered reroof at boys and girls locker room & paint metal siding at weight room
#9	103,644.46	Removed bearing wall & add guard shack
#10	430,644.70	Various changes to include exterior walls, asbestos removal, & sidewalk canopy, etc.
#11	83,935.28	Furniture moving, slab removal
#12	77,139.98	Locker room work, fencing for safety, & bathroom tile work
#13	236,137.21	Sanitary lines in c-hall, steel chases & dishwasher ducts in kitchen, and relocate RTU#9
#14	152,446.09	Accordion Walls, Camera Scope of Sanitary Lines for Phase 6A
#15	394,493.13	Concrete Demo, Replace Sanitary Lines Phase 6A Classrooms
#16	341,894.63	Replace stage flooring, replace Sanitary Lines, & Auto shop and agriculture classroom windows
#17	389,088.44	Electrical in kitchen, & remove accordion doors in auditorium
Total	3,883,974.36	
Project Contingency	5,211,065.00	
Remaining Contingency	1,327,091.00	













































